

Line Schedule - Rogers Theatre

#	Distance	HOUSE	SHOW HANG	WORKING	WEIGHT
0	0' 0"	Plaster Line			
1	0' 11"	Main Border			
2	1' 5"	Main Curtain			
3	2' 9"	#1 Electric			
4	3' 9"				
5		Stage Left Ladder			
6	4' 5"	#1 Legs			
7	5' 3"	Shell Ceiling # 1			
8	7' 5"				
9	8' 0"				
10	9' 2"	#2 Border			
11	9' 10"	#2 Legs			
12	10' 6"				
13	11' 2"	#2 Electric			
14	11' 10"				
15	12' 6"				
16	13' 2"				
17	13' 10"	#3 Border			
18	14' 6"	#3 Legs			
19	15' 2"				
20	15' 10"	#2.5 Electric			
21	17' 0"	Shell Ceiling # 2			
22	n/a	Stage Right Tab			
23	n/a	Stage Left Tab			
24	19' 8"	#4 Border			
25	20' 3"	Traveler # 1			
26	20' 10"				
27	21' 6"	#4 Legs			
28	22' 2"				
29	22' 10"	# 3 Electric			
30	23' 6"				
31	24' 2"				
32	25' 8"				
33	26' 4"	#5 Border			
34	27' 0"	#5 Legs			
35	27' 8"				
36	28' 9"	Shell Ceiling # 3			
37	31' 3"	#4 Electric			
38	32' 0"				
39	32' 9"	Traveler # 2			
40	34' 2"	# 6 Border			
41	34' 10"	Black Scrim			
42	35' 6"	#5 Electric			
43	36' 2"				
44	36' 10"				
45	37' 6"				
46	38' 10"				
47	39' 6"	Black Out Curtain			
48	40' 2"	Cyc			
49	40' 10"	Stage Right Ladder			